

HESSI IDPU Safe To Mate Procedure

Ref. Code: HSI-MI&T-IDPU-STM Version 2000-01-14

Point of Contact: Dave Curtis

Estimated Test Duration: 4 hours

Purpose:

Verify that the Spacecraft bus is safe to mate to the IDPU by breakout box verification of interface signals and grounding; Also verify correct signal levels on harness when mated.

Date and Time Run: _____

Test Lead: _____

Hardware Requirements:

Item	Description	OK
1.	Spacecraft Bus , including at least:	
1.1	SEM	_____ Y/N
1.2	SSR	_____ Y/N
1.3	Spacecraft Harness	_____ Y/N
1.4	Power System (Battery and/or GSE supply)	_____ Y/N
1.5	SEM Flight Software Version Number	_____
2.	IDPU , including:	
2.1	IDPU VME Chassis	_____ OK
2.2	Instrument Power Converter (IPC)	_____ OK
2.3	Cryo Power Converter (CPC) [May run test without if unavailable]	_____ OK
2.4	Particle Detector (PD) [May run test without if unavailable]	_____ OK
3.	Instrument Harnesses , including at least:	
3.1	IDPU/IPC/CPC Harness	_____ OK
3.2	IDPU/PD Harness [Not needed if Particle Detector not available]	_____ OK
3.3	IPC/PD Harness [Not needed if Particle Detector not available]	_____ OK
4.	Spacecraft GSE , including at least:	
4.1	Spacecraft to GSE Test and Power Harness	_____ OK
4.2	Power rack	_____ OK
4.3	Telemetry Rack	_____ OK
4.4	ITOS system, including spacecraft and instrument databases	_____ OK
4.5	ITOS Software Version Number	_____
4.6	3 Breakout Boxes and cables for 2 9-pin cables and one 37 pin cable	_____ OK
4.7	DVM	_____ OK
4.8	Oscilloscope	_____ OK

Staffing Requirements:

The following people or their delegates are required:

Item	Description	Name
1.	Instrument System Engineer (Dave Curtis)	
2.	Test Conductor	
3.	Quality Assurance	

Starting condition:

Item	Setup	OK
1	IDPU, IPC, and (perhaps) CPC and Particle Detector are mechanically integrated with spacecraft	_____ OK
1.1	Is CPC Installed?	_____ Y/N
1.2	Is Particle Detector Installed?	_____ Y/N
2	IDPU is not yet electrically mated to the spacecraft	_____ OK
3	IDPU is harnessed to the IPC and (perhaps) CPC and Particle Detector via the	

HESSI IDPU Safe To Mate Procedure

	Flight Instrument harness	_____OK
4.	Install break-out boxes on the harness to IPC-J1, CPC-J1, and IDPU-J1 (do not connect to the IDPU/IPC/CPC)	_____OK
5	Spacecraft is connected to the spacecraft GSE, and is ready for operations	_____OK
6	All instrument power services are off.	_____OK

NOTE: This test does not assume that the Spectrometer, Particle Detector, RAS, or Imager are installed.

Testing steps:

Step	Procedure	Measurement/ Verify
1	Verify grounding:	
1.1	Measure impedance between spacecraft chassis and IDPU chassis (should be <0.1 ohms)	_____ Ohms
1.2	Measure impedance between spacecraft chassis and IPC LVPS chassis (should be <0.1 ohms)	_____ Ohms
1.3	Measure impedance between spacecraft chassis and IPC HVPS chassis (should be >10K ohms)	_____ Ohms
1.4	Measure impedance between spacecraft chassis and CPC chassis (should be <0.1 ohms)	_____ Ohms
1.5	Measure impedance between spacecraft chassis and Particle Detector chassis (should be >10K ohms)	_____ Ohms
2.	Power on and configure the spacecraft bus, if it is not already powered (Processor, SSR powered up and operational) Perform Spacecraft power-on procedure	_____OK
2.1	Verify spacecraft operating nominally via state-of-health telemetry	_____OK
2.2	Verify Instrument, Heater, Switched, and Cryo power services are off (zero volts) by measurement at the breakout boxes on IPC-P1 and CPC-P1	
2.2.1	Measure Heater Power on IPC-P1 pin 1 to pin 6	_____ V
2.2.2	Measure IDPU Power on IPC-P1 pin 2 to pin 7	_____ V
2.2.3	Measure Switched Power on IPC-P1 pin 3 to pin 8	_____ V
2.2.4	Measure CPC Power on CPC-P1 pin 1 to pin 6	_____ V
2.2.5	Measure CPC Power on CPC-P1 pin 2 to pin 7	_____ V
2.3	Verify IPC, CPC, Spectrometer, IDPU, and RAS temperature sensor signals are nominal using an AD590 and monitoring the spacecraft SOH (AD590+ pin is nearest the tab)	
2.3.1	IPC: AD590+ = IPC-P1 pin 5, AD590- = IPC-P1 pin 9	_____ °C
2.3.2	CPC: AD590+ = CPC-P1 pin 4, AD590- = CPC-P1 pin 8	_____ °C
2.3.3	Spectrometer: AD590+ = CPC-P1 pin 5, AD590- = CPC-P1 pin 9	_____ °C
2.3.4	IDPU: AD590+ = IDPU-P1 pin 19, AD590- = IDPU-P1 pin 37	_____ °C
2.3.5	RAS: AD590+ = IDPU-P1 pin 18, AD590- = IDPU-P1 pin 36	_____ °C
2.4	Verify the following instrument signals are off (0V) on IDPU-P1 (with respect to signal ground, on IDPU-P1 pin 33)	
2.4.1	HRECDAT0+, IDPU-P1 pin 1	_____ V
2.4.2	HRECDAT1+, IDPU-P1 pin 2	_____ V
2.4.3	HRECDAT2+, IDPU-P1 pin 3	_____ V
2.4.4	HRECDAT3+, IDPU-P1 pin 4	_____ V
2.4.5	HRECDAT4+, IDPU-P1 pin 5	_____ V
2.4.6	HRECDAT5+, IDPU-P1 pin 6	_____ V
2.4.7	HRECDAT6+, IDPU-P1 pin 7	_____ V
2.4.8	HRECDAT7+, IDPU-P1 pin 8	_____ V
2.4.9	HRECCLK+, IDPU-P1 pin 9	_____ V
2.4.10	HRECVALF+, IDPU-P1 pin 10	_____ V
2.4.11	Command+, IDPU-P1 pin 12	_____ V

HESSI IDPU Safe To Mate Procedure

2.4.12	Telemetry+, IDPU-P1 pin 13	_____ V
2.4.13	CLK1HZ, IDPU-P1 pin 14	_____ V
2.4.14	CLK1MHZ, IDPU-P1 pin 15	_____ V
2.4.15	Reset, IDPU-P1 pin 16	_____ V
2.4.16	Safe, IDPU-P1 pin 17	_____ V
2.4.17	HRECDAT0-, IDPU-P1 pin 20	_____ V
2.4.18	HRECDAT1-, IDPU-P1 pin 21	_____ V
2.4.19	HRECDAT2-, IDPU-P1 pin 22	_____ V
2.4.20	HRECDAT3-, IDPU-P1 pin 23	_____ V
2.4.21	HRECDAT4-, IDPU-P1 pin 24	_____ V
2.4.22	HRECDAT5-, IDPU-P1 pin 25	_____ V
2.4.23	HRECDAT6-, IDPU-P1 pin 26	_____ V
2.4.24	HRECDAT7-, IDPU-P1 pin 27	_____ V
2.4.25	HRECCLK-, IDPU-P1 pin 28	_____ V
2.4.26	HRECVLF-, IDPU-P1 pin 29	_____ V
2.4.27	Command-, IDPU-P1 pin 31	_____ V
2.4.28	Telemetry-, IDPU-P1 pin 32	_____ V
3.	Command on the Instrument Heater power service Start SC_HTRON (Procedure Version Number_____)	_____ OK
3.1	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____ V
3.2	Measure IDPU power service is off (0V): IPC-P1 pin 2 to pin 7	_____ V
3.3	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
3.4	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____ V
3.5	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____ V
4.	Command on the Instrument Switched Loads power service Start SC_IDPU_SPWRON (Procedure Version Number_____)	_____ OK
4.1	This is an illegal state (Instrument service off, switched service on), and should be inhibited by the ground system. Verify inhibit prevents this state with appropriate error messages.	_____ OK
4.2	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____ V
4.3	Measure IDPU power service is off (0V): IPC-P1 pin 2 to pin 7	_____ V
4.4	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
4.5	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____ V
4.6	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____ V
5.	Command on the Cryocooler power service Start SC_CPCON (Procedure Version Number_____)	_____ OK
5.1	This is an illegal state (Instrument service off, switched service on), and should be inhibited by the ground system. Verify inhibit prevents this state with appropriate error messages.	_____ OK
5.2	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____ V
5.3	Measure IDPU power service is off (0V): IPC-P1 pin 2 to pin 7	_____ V
5.4	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
5.5	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____ V
5.6	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____ V
6.	Command on the Instrument power service Start SC_IDPUON (Procedure Version Number_____)	_____ OK
6.1	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____ V
6.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____ V
6.3	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
6.4	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____ V
6.5	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____ V
6.6	Verify nominal IDPU signal interface waveforms by measurement at the IDPU-P1: (with respect to signal ground, on IDPU-P1 pin 33)	
6.6.1	Command+, IDPU-P1 pin 12; RS422 levels, RS232 38.4Kbaud signal, one	_____ OK

HESSI IDPU Safe To Mate Procedure

	block sent each second lasting about 0.33 seconds starting within 0.1second of CLK1HZ pulse	
6.6.2	Command-, IDPU-P1 pin 31; inverse of Command+	_____OK
6.6.3	RRECRDYF+, IDPU-P1 pin 11; RS422 levels, low (if SSR ready)	_____OK
6.6.4	RRECRDYF-, IDPU-P1 pin 30, RS422 levels, high (if SSR ready)	_____OK
6.6.5	CLK1HZ, IDPU-P1 pin 14: positive going 5V pulse once a second lasting about 1us	_____OK
6.6.6	CLK1MHZ, IDPU-P1 pin 15; 5V square wave at about 1MHz	_____OK
6.6.7	Reset, IDPU-P1 pin 16; 0V	_____OK
6.6.8	Safe, IDPU-P1 pin 17; 0V	_____OK
7.	Command on the Instrument Switched Loads power service Start SC_IDPU_SPWRON	_____OK
7.1	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____V
7.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____V
7.3	Measure Switched power service is on (28V): IPC-P1 pin 3 to pin 8	_____V
7.4	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____V
7.5	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____V
8.	Command off the Instrument power service Start SC_IDPUOFF (Procedure Version Number _____)	_____OK
8.1	This is an illegal state (Instrument service off, switched service on), and should be inhibited by the ground system. Verify inhibit prevents this state with appropriate error messages.	_____OK
8.2	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____V
8.3	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____V
8.4	Measure Switched power service is on (28V): IPC-P1 pin 3 to pin 8	_____V
8.5	Measure CPC power service is off (0V): CPC-P1 pin 1 to pin 6	_____V
8.6	Measure CPC power service is off (0V): CPC-P1 pin 2 to pin 7	_____V
9.	Command on the Cryocooler power service Start SC_CPCON	_____OK
9.1	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____V
9.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____V
9.3	Measure Switched power service is on (28V): IPC-P1 pin 3 to pin 8	_____V
9.4	Measure CPC power service is on (28V): CPC-P1 pin 1 to pin 6	_____V
9.5	Measure CPC power service is on (28V): CPC-P1 pin 2 to pin 7	_____V
10.	Command off the Instrument power service Start SC_IDPUOFF	_____OK
10.1	This is an illegal state (Instrument service off, CPC service on), and should be inhibited by the ground system. Verify inhibit prevents this state with appropriate error messages.	_____OK
10.2	Measure Heater power service is on (28V): IPC-P1 pin 1 to pin 6	_____V
10.3	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____V
10.4	Measure Switched power service is on (28V): IPC-P1 pin 3 to pin 8	_____V
10.5	Measure CPC power service is on (28V): CPC-P1 pin 1 to pin 6	_____V
10.6	Measure CPC power service is on (28V): CPC-P1 pin 2 to pin 7	_____V
11.	Command off the Instrument Heater power service Start SC_HTROFF (Procedure Version Number _____)	_____OK
11.1	Measure Heater power service is off (0V): IPC-P1 pin 1 to pin 6	_____V
11.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____V
11.3	Measure Switched power service is on (28V): IPC-P1 pin 3 to pin 8	_____V
11.4	Measure CPC power service is on (28V): CPC-P1 pin 1 to pin 6	_____V
11.5	Measure CPC power service is on (28V): CPC-P1 pin 2 to pin 7	_____V
12	Command off the Switched Power service Start SC_IDPU_SPWROFF (Procedure Version Number _____)	_____OK
12.1	Measure Heater power service is off (0V): IPC-P1 pin 1 to pin 6	_____V

HESSI IDPU Safe To Mate Procedure

12.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____ V
12.3	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
12.4	Measure CPC power service is on (28V): CPC-P1 pin 1 to pin 6	_____ V
12.5	Measure CPC power service is on (28V): CPC-P1 pin 2 to pin 7	_____ V
12	Command off the Cryo Power service Start SC_CPCOFF (Procedure Version Number_____)	_____ OK
12.1	Measure Heater power service is off (0V): IPC-P1 pin 1 to pin 6	_____ V
12.2	Measure IDPU power service is on (28V): IPC-P1 pin 2 to pin 7	_____ V
12.3	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
12.4	Measure CPC power service is on (0V): CPC-P1 pin 1 to pin 6	_____ V
12.5	Measure CPC power service is on (0V): CPC-P1 pin 2 to pin 7	_____ V
13.	Command off the Instrument Power Service Start SC_IDPUOFF	
13.1	Measure Heater power service is off (0V): IPC-P1 pin 1 to pin 6	_____ V
13.2	Measure IDPU power service is off (0V): IPC-P1 pin 2 to pin 7	_____ V
13.3	Measure Switched power service is off (0V): IPC-P1 pin 3 to pin 8	_____ V
13.4	Measure CPC power service is on (0V): CPC-P1 pin 1 to pin 6	_____ V
13.5	Measure CPC power service is on (0V): CPC-P1 pin 2 to pin 7	_____ V
14.	Command Off the Spacecraft for harness mate Perform spacecraft power-off procedure	_____ OK
15.	Mate the IDPU via the breakout boxes:	
15.1	IPC-P1	_____ OK
15.2	CPC-P1	_____ OK
15.3	IDPU-P1	_____ OK
16.	Verify Grounding:	
16.1	Measure impedance between spacecraft chassis and IPC HVPS chassis (should be < 0.5 ohms)	_____ Ohms
16.2	Measure impedance between spacecraft chassis and Particle Detector chassis (should be < 0.5 ohms)	_____ Ohms
17.	Command On the Spacecraft Perform spacecraft power-on procedure	_____ OK
17.1	Verify spacecraft operating nominally via state-of-health telemetry	_____ OK
18.	Command on the Instrument power service Start SC_IDPUON	_____ OK
18.1	Verify expected IDPU current consumption on ITOS SOH displays (typically about 0.5A)	_____ Amps
18.2	Verify nominal IDPU temperatures on ITOS SOH telemetry (about 20C):	
18.2.1	IDPU	_____ °C
18.2.2	IPC	_____ °C
18.2.3	CPC	_____ °C
18.3	On IDPU-P1 breakout box, verify the following signals (IDPU Inputs); (with respect to signal ground, on IDPU-P1 pin 33)	
18.3.1	Command+, IDPU-P1 pin 12; RS422 levels, RS232 38.4Kbaud signal, one block sent each second lasting about 0.33 seconds, starting within 0.1second of CLK1HZ pulse	_____ OK
18.3.2	Command-, IDPU-P1 pin 31; inverse of Command+	_____ OK
18.3.3	RRECRDYF+, IDPU-P1 pin 11; RS422 levels, low (if SSR ready)	_____ OK
18.3.4	RRECRDYF-, IDPU-P1 pin 30, RS422 levels, high (if SSR ready)	_____ OK
18.3.5	CLK1HZ, IDPU-P1 pin 14: positive going 5V pulse once a second lasting about 1us	_____ OK
18.3.6	CLK1MHZ, IDPU-P1 pin 15; 5V square wave at about 1MHz	_____ OK
18.3.7	Reset, IDPU-P1 pin 16; 0V	_____ OK
18.3.8	Safe, IDPU-P1 pin 17; 0V	_____ OK
18.4	On IDPU-P1 breakout box, verify the following signals (IDPU Outputs):	

HESSI IDPU Safe To Mate Procedure

	(with respect to signal ground, on IDPU-P1 pin 33)	
18.4.1	Telemetry+, IDPU-P1 pin 13; RS422 levels, RS232 38.4Kbaud signal, one block sent each second lasting 0.42 second, starting within 0.1second of CLK1HZ pulse	_____OK
18.4.2	Telemetry-, IDPU-P1 pin 32; inverse of Telemetry+	_____OK
18.4.3	HRECCLK+, IDPU-P1 pin 9; RS422 levels, 5.0MHz square clock	_____OK
18.4.4	HRECCLK-, IDPU-P1 pin 28; inverse of HRECCLK+	_____OK
18.4.5	HRECVALF+, IDPU-P1 pin 10; RS422 high level (inactive)	_____OK
18.4.6	HRECVALF-, IDPU-P1 pin 29; inverse on HRECVALF+	_____OK
18.4.7	HRECDAT0+, IDPU-P1 pin 1; RS422 levels, random data clocked by HRECLK+; measure setup time from data valid to HRECCLK+ falling edge (50ns minimum)	_____ns
18.4.8	HRECDAT0-, IDPU-P1 pin 20; inverse of HRECDAT0+	_____OK
18.4.9	HRECDAT1+, IDPU-P1 pin 2; similar to HRECDAT0+	_____OK
18.4.10	HRECDAT1-, IDPU-P1 pin 21; inverse of HRECDAT1+	_____OK
18.4.11	HRECDAT2+, IDPU-P1 pin 3; similar to HRECDAT0+	_____OK
18.4.12	HRECDAT2-, IDPU-P1 pin 22; inverse of HRECDAT2+	_____OK
18.4.13	HRECDAT3+, IDPU-P1 pin 4; similar to HRECDAT0+	_____OK
18.4.14	HRECDAT3-, IDPU-P1 pin 23; inverse of HRECDAT3+	_____OK
18.4.15	HRECDAT4+, IDPU-P1 pin 5; similar to HRECDAT0+	_____OK
18.4.16	HRECDAT4-, IDPU-P1 pin 24; inverse of HRECDAT4+	_____OK
18.4.17	HRECDAT5+, IDPU-P1 pin 6; similar to HRECDAT0+	_____OK
18.4.18	HRECDAT5-, IDPU-P1 pin 25; inverse of HRECDAT5+	_____OK
18.4.19	HRECDAT6+, IDPU-P1 pin 7; similar to HRECDAT0+	_____OK
18.4.20	HRECDAT6-, IDPU-P1 pin 26; inverse of HRECDAT6+	_____OK
18.4.21	HRECDAT7+, IDPU-P1 pin 8; similar to HRECDAT0+	_____OK
18.4.22	HRECDAT7-, IDPU-P1 pin 27; inverse of HRECDAT7+	_____OK
19.	Command Off the Spacecraft for harness mate Perform spacecraft power-off procedure	_____OK
20.	Remove the breakout boxes and connect the IDPU harnesses directly	
20.1	IPC-P1	_____OK
20.2	CPC-P1	_____OK
20.3	IDPU-P1	_____OK

Procedure Complete

Date/Time: _____